

METHOD STATEMENT

Process: LIMESTONE FLOORING RESTORATION

Site: BELGRAVE HOUSE, 76 BUCKINGHAM PLACE ROAD, LONDON

<u>Operations Director</u>: Thomas Campton <u>Site Supervisor</u>: Mark Brockington

Originator: D Campton Position: Director Date: 20th November 2017

Health & Safety

This method statement is critical to the health and safety of the activity it relates to. It is to be strictly adhered to. Any deviation must first be authorised by the Site Supervisor.

Specified Area: Specified areas of Limestone - Reception Areas

Access: During week nights at pre-arranged times

Working Environment and Restrictions: Health & Safety, Security & Fire Regulations in accordance

with our policies and site requirements

Protection of Others: Work to be undertaken at times requested by client. Areas

to be isolated & cordoned off as required

Emergency Procedures: Emergency procedures in accordance with site requirements

Personal Protective Equipment : Safety footwear, Safety Glasses, Gloves, Masks, Ear Plugs

Barrier cream, Protective Coveralls

Plant and Equipment: Specialised Rotary Floor Machines, Klindex Levighators, Hercules,

Fein Machines, Scrubber Drier (Battery), Wet Extractor,

Tub Vacuum.

Sundry cleaning items

All equipment PAT Tested, maintained regularly & used with RCD's.

Materials Handling/Storage and Safety Information: No special procedures required

Disposal in accordance with MSDS

Stages: (to be undertaken in correct sequence):

1. Make contact with Security and Site Representative

- 2. Cordon off access points as required as required. Position Hazard Warning Signage/ Barriers, barrier tape
- 3. Lifts & Lobbies to be made safe, cordoned off & taken out of operation as required & by prior agreement with barriers, tapes & extensive use of Hazard Warning Signage.
- 4. Mask areas as required e.g. skirtings etc with protector /polythene /masking tape.
- 5. Sweep / Vacuum areas





beaverfloorcare

- 6. Deep clean all areas
- 7. Use resin diamond abrasives to process floor (50,100, 200, 400)
- 8. Rinse & allow to dry after each stage
- 9. Polishing process using A3 powder
- 10. Apply Dupont/Teflon Impregnating Sealer
- 11. Allow to dry
- 12. Check all areas -remove masking, wipe as required.
- 13. Advise site contact when works completed for day
- 14. Remove all equipment, products and calcium deposits from site.
- 15. Return passes & sign out of site

N.B. Access to a water supply is vital to enable works to proceed
Affected Lifts & Lobbies to be taken out of operation & made safe whilst being restored



