







COMPANY NAME: BEAVER FLOORCARE

CLIENT: APPLE

SITE: APPLE, NEW STREET BIRMINGHAM

ACTIVITY: STONE FLOOR MAINTENANCE & RE-SEALING

DATE OF RISK ASSESSMENT: 6th February 2018

**AUTHOR: D.CAMPTON** 

Key to Assessment	Minor Impact	MEDIUM  Moderate Impact	HIGH Disaster Very Serious Consequences
HAZARD	PERSONS/PROPERTY AT RISK	CONTROLLED RISK	SUMMARY OF PROTECTIVE & PREVENTIVE MEASURES
Slips , Trips and Falls during restoration activities ( No heights or ladder work undertaken )	Beaver Personnel Site Personnel	LOW	<ul> <li>Work scheduled outside of trading times.</li> <li>Extensive Staff Training in restoration/ cleaning techniques</li> <li>Training in Site Housekeeping</li> <li>Need for working in manageable areas</li> <li>Avoidance of trailing cables etc</li> <li>Use of Hazard Warning Signage at all times</li> <li>Areas cordoned off as required - barriers, barrier tape, signs</li> <li>Spill procedures established</li> <li>Safety footwear worn by technicians</li> </ul>
Use of Cleaning Chemicals  - skin problems - eye contamination - inhalation of chemical vapours	Beaver Personnel Site Personnel Building Fabric	LOW	<ul> <li>Training provided in chemical use.</li> <li>Use of non-hazardous chemicals whenever possible</li> <li>Special Training in use of all Sealant products</li> <li>Dispenser pumps, gloves used to prevent skin contact</li> <li>PPE to be used - masks, glasses, gloves, protective clothing</li> <li>Protective masking to areas wherever required</li> <li>Eye Wash in First Aid Kits carried on Site.</li> </ul>







## beaverfloorcare

COMPANY NAME :

BEAVER FLOORCARE

APPLE

APPLE, NEW STREET BIRMINGHAM

ACTIVITY:

CLIENT:

SITE:

STONE FLOOR MAINTENANCE & RE-SEALING

DATE OF RISK ASSESSMENT: 6th February 2018
AUTHOR: D.CAMPTON

Key to Assessment	LOW	MEDIUM	HIGH		
	Minor Impact	Moderate Impact	Disaster		
	Damage quickly repaired	Partial Loss of Operations	Very Serious Consequences		
HAZARD	PERSONS/PROPERTY AT RISK	CONTROLLED RISK	SUMMARY OF PROTECTIVE & PREVENTIVE MEASURES		
Musculoskeletal Disorders  - Transporting cleaning equipment - Moving furniture at site - Using cleaning/reprocessing equpt - Working awkwardly e.g. on knees	Beaver Personnel	LOW	<ul> <li>Training in Manual Handling to ensure correct lifting of cleaning equipment, furniture etc.</li> <li>Use of provided wheels to assist with furniture moving.</li> <li>Training in correct use of cleaning machinery -e.g height etc adjustment of rotary machines to ensure no torque</li> <li>Regular checks to machines including vibration etc</li> <li>Try to avoid awkward working, if not, ensure adequate rest periods. Knee pads provided.</li> <li>Safety shoes worn by staff to prevent foot damage.</li> </ul>		
Electrical Hazards - shocks  Noise	Beaver Personnel Site Premises  Beaver Personnel	LOW	<ul> <li>Machinery used with RCD's to prevent electrocution, shocks &amp; any interruption to supply</li> <li>Staff trained in the safe use of electrical equipment</li> <li>Regular PAT Testing &amp; checks in accordance with Provision &amp; Use of Equipment at Work Regs. 1998</li> <li>Masking to supply points and data ports.</li> <li>Noise levels monitored - ear plugs provided</li> </ul>		
			- total total total total programme		
Damage to Site	Site Premises Fixtures & Fittings	LOW	<ul> <li>Filtration to sedimentation tanks to prevent suspended calcium deposits from blocking drains</li> <li>All due care and protective measures taken to ensure no splashing or impact damage to fixtures &amp; fittings</li> <li>Extra care and protective measures to be taken when working to ensure no splashing or damage to floor</li> </ul>		