







COMPANY NAME :

CLIENT:

BEAVER FLOORCARE

APPLE

SITE: APPLE R279 PRINCESSHAY EXETER
ACTIVITY: BACK OF HOUSE FLOOR TREATMENT

DATE OF RISK ASSESSMENT : 6th February 2018

AUTHOR: D.CAMPTON

Key to Assessment	LOW Minor Impact Damage quickly repaired	MEDIUM Moderate Impact Partial Loss of Operations	HIGH Disaster Very Serious Consequences
HAZARD	PERSONS/PROPERTY AT RISK	CONTROLLED RISK	SUMMARY OF PROTECTIVE & PREVENTIVE MEASURES
Slips , Trips and Falls during restoration & maintenance activities (No heights or ladder work undertaken)	Beaver Personnel Site Personnel	LOW	 Work scheduled outside of trading times. Extensive Staff Training in restoration/ cleaning techniques Training in Site Housekeeping Need for working in manageable areas Avoidance of trailing cables etc Use of Hazard Warning Signage at all times Areas cordoned off as required - barriers, barrier tape, signs Spill procedures established Safety footwear worn by technicians
Use of Cleaning Chemicals - skin problems - eye contamination - inhalation of chemical vapours	Beaver Personnel Site Personnel Building Fabric	LOW	 Training provided in chemical use. Use of non-hazardous chemicals whenever possible Special Training in use of sealing chemicals Dispenser pumps, gloves used to prevent skin contact PPE to be used - masks, glasses, gloves, protective clothing Protective masking to areas wherever required Eye Wash in First Aid Kits carried on Site.







MEDIUM



HIGH

All due care and protective measures taken to ensure no

Extra care and protective measures to be taken when working

splashing or impact damage to fixtures & fittings

on all surfaces

COMPANY NAME:

Key to Assessment

Damage to Site

CLIENT:

ACTIVITY:

SITE:

BEAVER FLOORCARE

APPLE

APPLE R279 PRINCESSHAY EXETER

LOW

Site Premises

Fixtures & Fittings

BACK OF HOUSE FLOOR TREATMENT

DATE OF RISK ASSESSMENT: 6th February 2018 AUTHOR: D.CAMPTON

	Minor Impact Damage quickly repaired	Moderate Impact Partial Loss of Operations	Disaster Very Serious Consequences
HAZARD	PERSONS/PROPERTY	CONTROLLED RISK	SUMMARY OF PROTECTIVE & PREVENTIVE
	AT RISK		MEASURES
Musculoskeletal Disorders	Beaver Personnel	LOW	Training in Manual Handling to ensure correct lifting of cleaning equipment, furniture etc.
- Transporting cleaning equipment - Moving furniture at site			 Use of provided wheels to assist with furniture moving. Training in correct use of cleaning machinery -e.g height etc adjustment of rotary machines to ensure no torque
- Using cleaning/reprocessing equpt - Working awkwardly e.g. on knees			 Regular checks to machines including vibration etc Try to avoid awkward working, if not, ensure adequate rest periods. Knee pads provided.
			Safety shoes worn by staff to prevent foot damage.
Electrical Hazards - shocks	Beaver Personnel Site Premises	LOW	Machinery used with RCD's to prevent electrocution, shocks & any interruption to supply
			 Staff trained in the safe use of electrical equipment Regular PAT Testing & checks in accordance with Provision & Use of Equipment at Work Regs. 1998
			Masking to supply points and data ports.
Noise	Beaver Personnel	LOW	Noise levels monitored - ear plugs provided

Restoration and Maintenance of Carpet, Marble, Vinyl, Rubber and Wood

LOW