







COMPANY NAME: BEAVER FLOORCARE

CLIENT: APPLE

SITE: APPLE R391 CHAPELFIELD

ACTIVITY: STONE FLOOR MAINTENANCE & RE-FINISHING

DATE OF RISK ASSESSMENT: 19th December 2018

AUTHOR: D.CAMPTON

Key to Assessment	LOW Minor Impact	MEDIUM Moderate Impact	HIGH Disaster
	HAZARD	PERSONS/PROPERTY AT RISK	CONTROLLED RISK
Slips , Trips and Falls during restoration & maintenance activities (No heights or ladder work undertaken)	Beaver Personnel Site Personnel	LOW	 Work scheduled outside of trading times. Extensive Staff Training in restoration/ cleaning techniques Training in Site Housekeeping Need for working in manageable areas Avoidance of trailing cables etc Use of Hazard Warning Signage at all times Areas cordoned off as required - barriers, barrier tape, signs Spill procedures established Safety footwear worn by technicians
Use of Cleaning Chemicals - skin problems - eye contamination - inhalation of chemical vapours	Beaver Personnel Site Personnel Building Fabric	LOW	 Training provided in chemical use. Use of non-hazardous chemicals whenever possible Special Training in use of Ardex R65P Dispenser pumps, gloves used to prevent skin contact PPE to be used - masks, glasses, gloves, protective clothing Protective masking to areas wherever required Eye Wash in First Aid Kits carried on Site.

Restoration and Maintenance of Carpet, Marble, Vinyl, Rubber and Wood

Reg. Office The Barn, Oldberrow Manor, Ullenhall Lane, Ullenhall, Warwickshire B95 5PF Tel: 01564 742095 Fax: 01564 742853

Beaver Floorcare Ltd.: Registered in England No. 6695922 info@beaverfloorcare.co.uk www.beaverfloorcare.co.uk www.beaverfloorcare.co.uk



Key to Assessment



LOW



MEDIUM



COMPANY NAME: BEAVER FLOORCARE

CLIENT: **APPLE**

SITE: **APPLE R391 CHAPELFIELD**

ACTIVITY: STONE FLOOR MAINTENANCE & RE-FINISHING DATE OF RISK ASSESSMENT: 19th December 2017

HIGH

DATE OF K	ISK WOSESSIMEIAI .	19th December	20
AUTHOR:	D.CAMPTON		

Minor Impact Damage quickly repaired	Moderate Impact Partial Loss of Operations	Disaster Very Serious Consequences
PERSONS/PROPERTY AT RISK	CONTROLLED RISK	SUMMARY OF PROTECTIVE & PREVENTIVE MEASURES
Beaver Personnel	LOW	Training in Manual Handling to ensure correct
		lifting of cleaning equipment, furniture etc.Use of provided wheels to assist with furniture moving.
		Training in correct use of cleaning machinery -e.g height etc adjustment of rotary machines to ensure no torque
		Regular checks to machines including vibration etc
		Try to avoid awkward working , if not , ensure adequate rest periods. Knee pads provided.
		Safety shoes worn by staff to prevent foot damage.
Beaver Personnel Site Premises	LOW	Machinery used with RCD's to prevent electrocution, shocks & any interruption to supply
		Staff trained in the safe use of electrical equipment Regular PAT Testing & checks in accordance with
		Provision & Use of Equipment at Work Regs. 1998 Masking to supply points and data ports.
Beaver Personnel	LOW	Noise levels monitored - ear plugs provided
Site Premises Fixtures & Fittings	LOW	 Filtration to sedimentation tanks to prevent suspended calcium deposits from blocking drains All due care and protective measures taken to ensure no splashing or impact damage to fixtures & fittings Extra care and protective measures to be taken when working Mallside to ensure no splashing or damage to Mall floor Mallside area to be inspected & signed off by Supervisor
	PERSONS/PROPERTY AT RISK Beaver Personnel Beaver Personnel Site Premises Site Premises	PERSONS/PROPERTY AT RISK Beaver Personnel Site Premises Partial Loss of Operations CONTROLLED RISK LOW LOW LOW LOW LOW LOW LOW LO