







THAIL

COMPANY NAME: BEAVER FLOORCARE

CLIENT: APPLE

SITE: APPLE R334 ST DAVIDS CARDIFF

ACTIVITY: STONE FLOOR MAINTENANCE & RE-FINISHING

DATE OF RISK ASSESSMENT: 12th October 2017

AUTHOR: D.CAMPTON

Key to Assessment	LOW Minor Impact Damage quickly repaired	MEDIUM Moderate Impact Partial Loss of Operations	HIGH Disaster Very Serious Consequences				
						1	
				HAZARD	PERSONS/PROPERTY	CONTROLLED RISK	SUMMARY OF PROTECTIVE & PREVENTIVE
AT RISK		MEASURES					
Slips , Trips and Falls	Beaver Personnel	LOW	Work scheduled outside of trading times.				
during restoration &	Site Personnel	2011	Extensive Staff Training in restoration/ cleaning techniques				
maintenance activities	One i orderiner		Training in Site Housekeeping				
No heights or ladder			Need for working in manageable areas				
work undertaken)			Avoidance of trailing cables etc				
			Use of Hazard Warning Signage at all times				
			Areas cordoned off as required - barriers, barrier tape, signs				
			Spill procedures established				
			Safety footwear worn by technicians				
			- Garety rootwear worn by tearmerans				
Use of Cleaning	Beaver Personnel	LOW	Training provided in chemical use.				
Chemicals	Site Personnel		Use of non-hazardous chemicals whenever possible				
	Building Fabric		Special Training in use of Ardex R65P				
- skin problems	Ç		Dispenser pumps , gloves used to prevent skin contact				
- eye contamination			PPE to be used - masks, glasses, gloves ,protective clothing				
- inhalation of chemical			Protective masking to areas wherever required				
vapours			Eye Wash in First Aid Kits carried on Site.				
,							

Restoration and Maintenance of Carpet, Marble, Vinyl, Rubber and Wood

Reg. Office The Barn, Oldberrow Manor, Ullenhall Lane, Ullenhall, Warwickshire B95 5PF Tel: 01564 742095 Fax: 01564 742853

Beaver Floorcare Ltd.: Registered in England No. 6695922 info@beaverfloorcare.co.uk www.beaverfloorcare.co.uk www.beaverfloorcare.co.uk



Key to Assessment

CLIENT:



LOW



MEDIUM



HIGH

COMPANY NAME: BEAVER FLOORCARE

APPLE

SITE: APPLE R334 ST DAVIDS CARDIFF

ACTIVITY: STONE FLOOR MAINTENANCE & RE-FINISHING

DATE OF RISK ASSESSMENT: 12th October 2017 AUTHOR: D.CAMPTON

ito / to / toosoonioni		25.6	
	Minor Impact Damage quickly repaired	Moderate Impact Partial Loss of Operations	Disaster Very Serious Consequences
HAZARD	PERSONS/PROPERTY	CONTROLLED RISK	SUMMARY OF PROTECTIVE & PREVENTIVE
	AT RISK		MEASURES
Musculoskeletal	Beaver Personnel	LOW	Training in Manual Handling to ensure correct
	beaver Personner	LOW	
Disorders			lifting of cleaning equipment, furniture etc.
Toron a realism of a realism of a realism of			Use of provided wheels to assist with furniture moving. Training in a great use of all a given many in a great plant at a great plant at a great plant.
- Transporting cleaning equipment			Training in correct use of cleaning machinery -e.g height etc
- Moving furniture at site			adjustment of rotary machines to ensure no torque
- Using cleaning/reprocessing equpt			Regular checks to machines including vibration etc
- Working awkwardly e.g. on knees			Try to avoid awkward working , if not , ensure adequate
			rest periods. Knee pads provided.
			Safety shoes worn by staff to prevent foot damage.
Florida Haranda	D	, 014	Machine was admitted DCDIs to many anti-plantage wheels 9
Electrical Hazards	Beaver Personnel	LOW	Machinery used with RCD's to prevent electrocution, shocks &
- shocks	Site Premises		any interruption to supply
			Staff trained in the safe use of electrical equipment
			Regular PAT Testing & checks in accordance with
			Provision & Use of Equipment at Work Regs. 1998
			Masking to supply points and data ports.
Noise	Beaver Personnel	LOW	Noise levels monitored - ear plugs provided
Damage to Site / Mall	Site Premises	LOW	Filtration to sedimentation tanks to prevent suspended calcium
	Fixtures & Fittings		deposits from blocking drains
	-		All due care and protective measures taken to ensure no
			splashing or impact damage to fixtures & fittings
			Extra care and protective measures to be taken when working
			Mallside to ensure no splashing or damage to Mall floor
			Mallside area to be inspected & signed off by Supervisor
			when works completed.
Į.	Destaustion and M	aintenance of Carnet Marble Vinyl Rubb	