







COMPANY NAME : BEAVER FLOORCARE

CLIENT: APPLE

SITE: APPLE R335 SOUTHGATE BATH

ACTIVITY: STONE FLOOR MAINTENANCE & RE-FINISHING

DATE OF RISK ASSESSMENT: 2nd November 2017

AUTHOR: D.CAMPTON

## REMEDIAL WORKS

Key to Assessment	LOW	MEDIUM	HIGH
	Minor Impact	Moderate Impact	Disaster
	Damage quickly repaired	Partial Loss of Operations	Very Serious Consequences
HAZARD	PERSONS/PROPERTY	CONTROLLED RISK	SUMMARY OF PROTECTIVE & PREVENTIVE
	AT RISK		MEASURES
Slips , Trips and Falls	Beaver Personnel	LOW	Work scheduled outside of trading times.
during restoration &	Site Personnel	LOW	Extensive Staff Training in restoration/ cleaning techniques
maintenance activities	Site Fersoninei		Training in Site Housekeeping
( No heights or ladder			Need for working in manageable areas
work undertaken )			Avoidance of trailing cables etc
work and ortain on y			Use of Hazard Warning Signage at all times
			Areas cordoned off as required - barriers, barrier tape, signs
			Spill procedures established
			Safety footwear worn by technicians
			Salety isothed wom by toomiciane
Use of Cleaning	Beaver Personnel	LOW	Training provided in chemical use.
Chemicals	Site Personnel		Use of non-hazardous chemicals whenever possible
	Building Fabric		Special Training in use of Ardex R65P
- skin problems	· ·		Dispenser pumps , gloves used to prevent skin contact
- eye contamination			PPE to be used - masks, glasses, gloves ,protective clothing
- inhalation of chemical			Protective masking to areas wherever required
vapours			Eye Wash in First Aid Kits carried on Site.

Restoration and Maintenance of Carpet, Marble, Vinyl, Rubber and Wood

Reg. Office The Barn, Oldberrow Manor, Ullenhall Lane, Ullenhall, Warwickshire B95 5PF Tel: 01564 742095 Fax: 01564 742853

Beaver Floorcare Ltd.: Registered in England No. 6695922 info@beaverfloorcare.co.uk www.beaverfloorcare.co.uk



CLIENT:







**COMPANY NAME: BEAVER FLOORCARE** 

**APPLE** 

SITE: **APPLE R335 SOUTHGATE BATH** 

**ACTIVITY: STONE FLOOR MAINTENANCE & RE-FINISHING**  DATE OF RISK ASSESSMENT: 2nd November 2017

AUTHOR: D.CAMPTON

## **REMEDIAL WORKS**

Key to Assessment	LOW Minor Impact	MEDIUM Mederate Impact	HIGH Disaster
	Minor Impact	Moderate Impact	
	Damage quickly repaired	Partial Loss of Operations	Very Serious Consequences
HAZARD	PERSONS/PROPERTY	CONTROLLED RISK	SUMMARY OF PROTECTIVE & PREVENTIVE
	AT RISK		MEASURES
Musculoskeletal Disorders  - Transporting cleaning equipment - Moving furniture at site - Using cleaning/reprocessing equpt - Working awkwardly e.g. on knees	Beaver Personnel	LOW	<ul> <li>Training in Manual Handling to ensure correct lifting of cleaning equipment, furniture etc.</li> <li>Use of provided wheels to assist with furniture moving.</li> <li>Training in correct use of cleaning machinery -e.g height etc adjustment of rotary machines to ensure no torque</li> <li>Regular checks to machines including vibration etc</li> <li>Try to avoid awkward working, if not, ensure adequate rest periods. Knee pads provided.</li> <li>Safety shoes worn by staff to prevent foot damage.</li> </ul>
Electrical Hazards - shocks  Noise	Beaver Personnel Site Premises  Beaver Personnel	LOW	<ul> <li>Machinery used with RCD's to prevent electrocution, shocks &amp; any interruption to supply</li> <li>Staff trained in the safe use of electrical equipment</li> <li>Regular PAT Testing &amp; checks in accordance with Provision &amp; Use of Equipment at Work Regs. 1998</li> <li>Masking to supply points and data ports.</li> </ul>
Noise	Beaver Personnei	LOW	Noise levels monitored - ear plugs provided
Damage to Site / Mall	Site Premises Fixtures & Fittings	LOW	<ul> <li>Filtration to sedimentation tanks to prevent suspended calcium deposits from blocking drains</li> <li>All due care and protective measures taken to ensure no splashing or impact damage to fixtures &amp; fittings</li> <li>Extra care and protective measures to be taken when working Mallside to ensure no splashing or damage to Mall floor</li> <li>Mallside area to be inspected &amp; signed off by Supervisor when works completed.</li> </ul>